

RECORD OF PROCEEDINGS

Minutes of

Meeting

DAYTON LEGAL BLANK, INC., FORM NO. 10148

Held \_\_\_\_\_

April 26, 2018


3:00 p.m.

The Washington Township Trustees met in special session on April 26<sup>th</sup> –Meeting called to order @ 3:00PM  
Attendance: Steve Powell, Abe Euler , Rich Hertzfeld, Arrived @ 3:30-Jim Head & Todd Buehrer

Steve Powell & Abe Euler met with Rich Hertzfeld Wood County Engineer on the corner of Rangeline and Brillhart Rd. to discuss the widening of Rangline Road from Brillhart to Scott Road. Rich Hertzfeld presented 4 cost estimates. He said that the estimates would require widening 3 ft. to the East and West starting at Brillhart Rd. and going south. Mailboxes would have to be relocated for several houses. Roughly half way down all 6 feet of widening will be to the West side of the road. He said that the existing catch basins would not have to be relocated. The first estimate that Rich covered was a widening and resurfacing with no repairs. The total estimate was \$313,000. He stated this may not be a good option due to the base needing to be improved in several areas. If we didn't improve the base we would have the same problem areas in the future. The second estimate was for widening and repair with no overlay. The estimate calls for 30% removal of existing pavement. He said that the amount of stone used to repair the road could decrease or increase the estimate. He said that a tar & chip or asphalt could be added for overlay in the future. The total for that estimate was \$308,000.

The third estimate was for widening, repair & overlay. Total estimate was \$446,100. Like option 2 the amount of stone used to repair the base could increase or decrease the estimate. Also, 30% of the existing pavement would be removed. The final estimate was for Full depth reclamation. He recommended looking at Maplewood Rd. if we were interested in looking at a previous job. He said that there are a few contractors that do this type of work the main one being 10 Mile Creek. Total estimate was \$455,700. Abe Euler brought up taking the project down to the bridge just South of Scott Rd. Rich Hertzfeld recommended driving project to look at some of the areas that would need additional base and look at taking the project to the bridge. Jim, Todd, Rich & Abe drove the project to look at the sinking base and many areas that were spidering. Rich said that he would submit estimates before our next Township meeting for taking the project to the Bridge South of Scott Rd.

With no further discussion the meeting adjourned at 4:15PM.



Approved by: 